



Custom Track Service Percent Worn

FINNING INTERNATIONAL INC.

LINCOLN COUNTY OILFIELD SERVICES
Athabasca

Prepared By: Shahir Rahman

Model	330FL	Inspection Date	05May25
Manufacturer	Caterpillar	Next Inspection Date	--
Serial Number	MBX10450	Next Inspection Hours	--
Reference Number	BH450	Underfoot Conditions	
Hour Meter Reading	8256	Impact	Moderate
Hours Per Week	16.7	Abrasion	Moderate
Total Odometer Reading	--	Moisture	Moderate
Forward Odometer	--	Packing	Moderate
Reverse Odometer	--	Bushing Allowable Wear	Greater
Distance Per Week	--	Link Allowable Wear	Greater

Track System	Acceptable Range (mm)		Measurement (mm)		Condition	
	Min	Max	Left	Right	Left	Right
Link Roller System						
					10%	10%

Position	Part Number		Status		Date Installed		SMU Installed		Hours on Wear Surface		Measurement (mm)		Percent Worn		
Component	Left	Right	Left	Right	Left	Right	Left	Right	Left	Right	Left	Right	Left	Right	
Link Assembly		Left: 3411417				Right: 3411417									
Track Links	6Y1607	6Y1607	Replaced	Replaced	07Mar23	07Mar23	--	--	--	--	114.0 (D)	114.0 (D)	12%	12%	
	Notes: 461-3805						Notes: 461-3805								
Bushing (Int)	6071451	6071451	Replaced	Replaced	07Mar23	07Mar23	--	--	--	--	814.0 (T)	813.0 (T)	10%	2%	
Bushing (Ext)	6071451	6071451	Replaced	Replaced	07Mar23	07Mar23	--	--	--	--	64.0 (C)	64.0 (C)	55%	55%	
Track Shoes		Left Width:				Right Width: 600mm									
	8E8812	8E8812	Replaced	Replaced	07Mar23	07Mar23	--	--	--	--	29.0 (D)	29.0 (D)	61%	61%	
Idlers															
	4492305	4492305	Original	Original	26May20	26May20	3301	3301	4955	4955	21.5 (D)	21.5 (D)	42%	42%	
Carrier Rollers															
Front	3004545	3004545	Replaced	Replaced	07Mar23	07Mar23	--	3301	--	4955	158.0 (C)	159.0 (C)	12%	6%	
	Notes: 6Y8077						Notes: 6Y8077								
2	3004545	3004545	Replaced	Replaced	07Mar23	07Mar23	3301	3301	4955	4955	160.0 (C)	157.0 (C)	0%	18%	
	Notes: 6Y8077						Notes: 6Y8077								
Track Rollers															
Front	5031348	5031348	Replaced	Replaced	07Mar23	07Mar23	--	3301	--	4955	18.0 (D)	18.0 (D)	8%	8%	
	Notes: 5031350						Notes: 5031350								
2	5031348	5031348	Replaced	Replaced	07Mar23	07Mar23	3301	3301	4955	4955	18.0 (D)	18.0 (D)	8%	8%	
3	5031348	5031348	Replaced	Replaced	07Mar23	07Mar23	3301	3301	4955	4955	--	--	--	--	
	Condition: Guarded						Condition: Guarded								
4	5031348	5031348	Replaced	Replaced	07Mar23	07Mar23	3301	3301	4955	4955	18.0 (D)	19.0 (D)	8%	24%	
5	5031348	5031348	Replaced	Replaced	07Mar23	07Mar23	3301	3301	4955	4955	--	--	--	--	
	Condition: Guarded						Condition: Guarded								
6	5031348	5031348	Replaced	Replaced	07Mar23	07Mar23	3301	3301	4955	4955	20.0 (D)	18.0 (D)	40%	8%	
7	5031348	5031348	Replaced	Replaced	07Mar23	07Mar23	3301	3301	4955	4955	--	--	--	--	
	Condition: Guarded						Condition: Guarded								
8	5031348	5031348	Replaced	Replaced	07Mar23	07Mar23	3301	3301	4955	4955	18.0 (D)	18.0 (D)	8%	8%	
9	5031348	5031348	Replaced	Replaced	07Mar23	07Mar23	3301	3301	4955	4955	20.0 (D)	19.5 (D)	40%	32%	

Sprockets

	4492308	4492308	Replaced	Replaced	07Mar23	07Mar23	--	3301	--	4955	--	--	--	--
Condition: Good							Condition: Good							

(U) Ultrasonic | (C) Caliper | (D) Depth Gauge | (T) Tape | (E) Estimated

Recommendations

Guay Enviro Solutions Inc.
#114, 7 McLeod Ave.
Spruce Grove AB T7X 4B8
780-235-2250
brent@guayenvirosolutions.com
http://www.guayenvirosolutions.com



INVOICE

BILL TO

Dustin Minns
#3, 3603-53street
Athabasca Alberta T9S 1A9

INVOICE # 10075

DATE 04/10/2023

DUE DATE 03/11/2023

TERMS Net 30

PROJECT NAME /LOCATION

Athabasca

DATE	ACTIVITY	DESCRIPTION	TAX	QTY	RATE	AMOUNT
01/10/2023	Hydraulic Flush	Flush on BH450 (330F) Excavator - Includes particle counter, mileage, filters and materials	GST	1	1,600.00	1,600.00

SUBTOTAL 1,600.00
GST @ 5% 80.00
TOTAL 1,680.00
BALANCE DUE **\$1,680.00**